

ARGYLE HIGH SCHOOL PH. II

July 2021 UPDATE



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

Site Work



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- Practice Fields complete
- Irrigation and landscaping continues around buildings
- Sidewalks around site ongoing



FINE ARTS



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- Tile at auditorium 90%
- Theatrical Lighting being installed
- Stage Floor complete
- Seating on site and being installed



NEW GYM



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- Seating on going
- Sidewalks in progress
- Goals installed
- Flooring ongoing
- Stainless Steel Countertops installed



Interior Renovation



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- Wall replacement finished
- Ceiling Grid Complete
- Locker room remodels started
- Band Hall remodel 75% complete



CLASSROOM



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- Connector corridors wrapping up
- Floors complete up to renovation tie-in



FIELD HOUSE



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- Ceramic Tile Complete
- Lockers installed
- Flooring wrapping up
- Plunge Pool MEP wrapping up



SCHEDULE



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

- **Notice-to-Proceed: Oct. 4th, 2019**

DESCRIPTION	Scheduled Dates
Install Residential Appliances	7/23/2021
Area C – New Sound Rooms	8/1/2021
Area N – Remainder of Gym Seating	8/15/2021
Area B – Large Premanufactured Canopy	8/15/2021
Marquee Sign	8/18/2021
BDA System (Delivery of Amps)	10/2021
Area N - Visitors Lockers	12/1/2021

LOOK-AHEAD



STEELE & FREEMAN, INC.
CONSTRUCTION MANAGERS

1. Installing Seating at Fine Arts Auditorium
2. Receiving finals at Field House
3. Finishing up work inside existing building
4. Caulking & Striping all pavement & sidewalks
5. Final Cleaning all buildings
6. Starting Owners Training on 7/19/2021

